

COMPLETION REPORT

1	Name of the work	Improvement of RCC drain & Covering slab Dasarahalli Metro station to Bylappa Circle Right side road in Dasarahalli ward No. 15		
2	Sanctioned Estimate No. & Date	CE/D2/TS/46/19-20 Dt: 24/06/2019		
3	Head of Account which is chargeable	P-code - 3518		
4	Instrument Order NO. & Date	BBMP/EE/DD/WO/358/2019-20 Dt: 28/06/19		
5	Name Of Contractor	K R I D L		
6	Time Stipulated for Completion of work	180 days		
a				
b	Delay in Exculation of Work			
7	Measurement recorded in	MB.NO-2256/18-19		
8	Check Measurement of the Asst	Page No - 225501 to 225503		
9	Name of the office/official in charge of the work	T E E Sub-division office Dasarahalli		
10	a) Asst. Eng/junior Eng	Archana.		
	b) Asst. Exe Engineer	Jayakumar. MB		
Sanctioned Estimate Amount		Amount Claims As per Actually Vide As per bills	Excess	Savings
RS 75.00 lakhs		RS 7439075.20/-	—	60924.80/-

- 1) Certified that the above work has been completed within the stipulated time noted in the
- 2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
- 3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

EXECUTIVE ENGINEER

EXECUTIVE ENGINEER

ಬಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಂಟ್ಲೆ, 28.06.2019.
ಖಾತೆ ಸಂಖ್ಯೆ - 560073.